

Flash Report

Class 1P

Class 2A

Other

To be completed and disseminated within 2 hours of the incident occurring.

Date: 29/10/2018

Approximate Time of Incident: 15:38

BRIEF DETAILS OF THE INCIDENT – FACTS ONLY, NO SPECULATION (APPLICABLE TO ALL INCIDENTS)

Incident Description:
 During the dual lift of a 19ton pre-cast unit, one of the 8 lifting points has failed resulting in the precast unit falling to the ground.
 The lift was being completed by a Tower crane which was lifting the lead and an all-terrain crane was being used on the tail, to rotate the precast until from horizontal to vertical.
 The load was nearly vertical at the point of failure, with the base of the unit being approximately 1m from the ground.
 An exclusion zone was in place keeping non-authorized personnel out of the area. The closest people were approximately 5 to 6m away while the lift was taking place



IMMEDIATE ACTION TAKEN – (PROVIDE DETAILS OF ANY CORRECTIVE ACTIONS TAKEN AT THE TIME OF THIS REPORT)

Incident reported to authorities as the rope fixed to the end of the boom of the Tower Crane hung 3m from OHW cables on an adjacent street. With the power isolated, the area was made safe before quarantining the site for a SafeWork inspector to attend the site in the morning.
 All lifts involving rotating the load have been stopped.

Incident Type (more than one can be selected):

Safety & Health
 Environment
 Rail Safety
 Property Damage
 Other

Actual
 Potential

Lost Time
 Restricted Work Injury
 Medical Treatment
 Spill
 Discharge
 Noise

Drug and Alcohol testing undertaken?
 Yes
 No

Breath tested returned
 Negative
 Non-Negative

Awaiting Arrival of tester
 Yes
 No

Incident Classification: 1P	Actual: 2A (plant damage)	Potential: 1P
------------------------------------	---------------------------	----------------------

	Consequence Rating (Actual and Potential)		
Safety	Class 1A or Class 1P (HPI)	Class 1P	Class 2A/Class 2P

	<p>Was or most probable outcome would have been a Death or Permanent Disability.</p>	<ul style="list-style-type: none"> • Fall more than 2 metres; • Struck by operating mobile plant or traffic; • Electrical shock; • Struck by a falling load; • Complete or partial collapse of a scaffold or access; • Failure of fall restraint or arrest system or anchor point; • Object fell more than 2 metres; • Complete or partial failure of Temporary / permanent works; • Mobile crane overturned, collapsed /lost control of load; • Energised isolated system and was started up. 	<p>Class 2A: Was a Lost Time, Restricted Work or a Medical Treatment Injury.</p> <p>Class 2P: Where the most probable outcome was a Class 2A, Lost Time Injury, Restricted Work Injury or a Medically Treated Injury AND only chance prevented the injury from occurring; or Incidents required to be notified to the relevant Safety Regulator; and A procedural breach of a Safety Essential. (If a Class 1A/1P occurs with a procedural breach, then Class 1A/1P applies.)</p>
Environment	Level 1/Potential Level 1		Level 2/Potential Level 2
		<p>Pollution or degradation which has high severity impacts on the community and/or environment and may have irreversible residual impacts.</p>	<p>Pollution or degradation which has moderate severity impacts on the community and/or environment (1 to 3 months duration) but is fully reversible with no residual impacts.</p>